

Court House Square; Perry, OK
 Prepared by Hembree and Hodgson Construction, LLC on 7/27/11

Activity	Dur.	8/8-8/12	8/15-8/19	8/22-8/26	8/29-9/2	9/5-9/9	9/12-9/16	9/19-9/23	9/26-9/30	10/3-10/7	10/10-10/14	10/17-10/21	10/24-10/28	10/31-11/4	11/7-11/11	11/14-11/18	11/21-11/25	11/28-12/2	12/5-12/9	12/12-12/16	12/19-12/23	12/26-12/30	1/2-1/6
Setup Traffic Control	2	Green																					
	4	Yellow																					
Sawcut & Demo for Waterline From Delaware to Cedar on 7th	4	Red	Red																				
Waterline from Delaware to Cedar on 7th	15		Blue	Blue	Blue	Blue	Blue																
Sawcut & Demo for waterline from 7th to 6th on Cedar	4				Red	Red																	
Festival Activity	2					Red																	
Waterline from 7th to 6th on Cedar	18				Blue	X	Blue	Blue	Blue														
Sawcut & Demo for Waterline from Cedar to Delaware on 6th	4								Red	Red													
Waterline from Cedar to Delaware on 6th	14								Blue	Blue	Blue	Blue	Blue										
Sawcut & Demo for Waterline From 6th to 7th on Delaware	4										Red	Red											
Waterline from 6th to 7th on Delaware	16										Blue	Blue	Blue	Blue	Blue	Blue							
Sawcut & Demo Sidewalks from Delaware to Cedar on 7th	8					Red	X	Red															
Trenching Conduits from Delaware to Cedar on 7th	5									Purple	Purple												
	20									Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
Brick Pavers from Delaware to Cedar on 7th	5										Pink	Pink											
Asphalt Patching from Delaware to cedar on 7th	5										Black	Black											
Demo Sidewalk from 7th to 6th on Cedar	8									Red	Red	Red	Red										
Trenching Conduits from 7th to 6th on Cedar	5										Purple	Purple											
	20										Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
Brick Pavers from 7th to 6th on Cedar	5															Pink	Pink	Pink					
Asphalt Patching from 7th to 6th on Cedar	5															Black	Black						
Demo Sidewalk from Cedar to Delaware on 6th	8											Red	Red	Red									
Trenching Conduits from Cedar to Delaware on 6th	5												Purple	Purple									
	20																Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
Brick Pavers from Cedar to Delaware on 6th	5																						
Asphalt Patching from Cedar to Delaware on 6th	5																						
Demo Sidewalk from 6th to 7th on Delaware	8																						
Trenching Conduits from 6th to 7th on Delaware	5																						
	20																						
Brick Pavers from 6th to 7th on Delaware	5																						
Asphalt Patching from 6th to 7th on Delaware	5																						
	10																						
	10																						
Signage & striping	10																						

Blue represents J&C Contracting
 Red represents City of Perry
 Purple represents McDonald Electric
 Orange represents H&H
 Green Represents Roadsafe
 Pink Represents Paverscapes
 Black Represents Evans & Associates

X- represents a holiday
 Weekends are not included as work days on this schedule.
 Weekends will be utilized by all parties to help expedite this schedule.